

AIR POLLUTION CONTROL - FIELD INSPECTION WORK SHEET

Key Punch Code:	County	Source	Emission	Action	Date			Agency/ Indiv. ID	
	Number	Number	Point #		Type	Mo	Day		Yr
Line 1	01101	02201	00003	000	1991	12	13	79	000
	1 3 4	7 8	12 13 15	16 18	52	54	59	66 63 60	

Compliance Status

Line 2 (Dup. cols. 1-15 from Line 1)

000151	5	01
16 18	78	80

(NOTE: Columns not shown must be left blank)
(Do not punch Line 2 if column 78 is blank)

Company: <u>Martin Marietta</u>	SIC: _____
Address: <u>Lyons</u>	County: <u>Boulder</u>
Person Contacted: <u>Gerald Anderson</u>	Phone: _____
Inspected by: <u>Pearsons / Miran / King</u>	Time: <u>1:00</u> <u>(AM/PM)</u>

1. Insp to assess status of new construction and modifications to plant.
2. A-Frame - roof extended, end panels being put on now. Due for completion in about 3 wks. Automatic unload/load system inspected, very efficient. will eliminate need for equipment to carry material out of A-frame. Internal baghouses will not have emission points. No kilns being stored in A-frame - all being processed as produced.
3. Drier - footings going in for new baghouse (old unit moved in) Temperature will be computer controlled - assuring low NOx
4. Kiln modifications - end frame with steel work going well. Anticipate some date slippage due to weather and electrical deliveries. ^{gear.}
Expect to shut down about Feb 1 for 3-4 weeks for tie-in.
5. Discussed notification of startup procedures, etc.

APR 8 1980

5/16/80

Key Punch Data:	County		Source		Emission		Action		Date			Agency/				
	Number		Number		Point #		Type		Mo	Day	Yr	Indiv. ID				
Line 1	01101	02201	00003	0001	19171	12	012250	10001	1N							
	1	3	4	7	8	12	13	15	16	18	52	54	59	66	68	80

Compliance Status

Line 2 (Dup. cols. 1-15 from Line 1)

010151	11	101
16	18	80

(NOTE: Columns not shown must be left blank)
(Do not punch Line 2 if column 78 is blank)

Company: Martin Marietta Cement

SIC: _____

Address: LyonCounty: BoulderPerson Contacted: Gerald Anderson - supt (via phone)

Phone: _____

Inspected by: M. ParsonsTime: 11 AM PM

1. Per status of process changes/modifications to plant.
2. Mr Anderson reports physical changes are complete (kiln cutting, new tower, etc) but that unit operation is facing some very serious operational problems. So far test runs on gas have not lasted longer than 4/8 hrs. Consultant (Fuller) is on site, reviewing problems.
3. Plant is burning no coal, producing no cement.
4. Semi Annual insp finds no operation, no emissions.

5. Calculations

source	pollutant	allowable	actual	status
kiln	Pt		0	ok
roaster	Pt		0	ok

6. Startup inspection expected in 30-60 days

AIR P UCTION CONTROL - FIELD INSPECTI WORK SHEET

Key Punch Data:	County			Source			Emission			Action			Date			Agency/		
	Number			Number			Point #			Type			Mo Day Yr			Indiv. ID		
Line 1	01101	01220	190003	0001	191917	1121	0121010101	111171	111									
	1	3	4	7	8	12	13	15	16	18	52	54		59	66	68	80	

Compliance Status

Line 2 (Dup. cols. 1-15 from Line 1)

010151	11	101
16 18	78	80

(NOTE: Columns not shown must be left blank)
(Do not punch Line 2 if column 78 is blank)

Company: <u>Martin Marietta</u>	SIC: _____
Address: <u>Lyons</u>	County: <u>Boulder</u>
Person Contacted: <u>Gerald Anderson</u>	Phone: _____
Inspected by: <u>Collier, Parsons</u>	Time: <u>10:30</u> <u>AM</u> /PM

Inspection of the Martin Marietta plant at Lyons was performed on this date to determine status of permits C-12444-1,2. We met with Mr Anderson and discussed; Notice of startup procedures, stack testing required for permits, upset reporting and general operation of the plant. At this time, the plant was in its fourth full day of operation after the baghouse for the coal drying system had been replaced due to a fire. The new baghouse appeared to be operating correctly. Permit C-12444-2 for the new kiln drying process required a stack test and this had already been performed in October, 1980, by York Research. We obtained a copy of the report at this time. This new process involved cutting the previous kiln in half and firing at both ends with coal fired burners. This process was designed to make use of the hydrocarbons in the limestone as part of the fueling necessary to fire the kiln and produce the "clinkers." at this time some "balancing" of the system still needed to be done to decrease the amount of BTUs necessary to fire the kiln. The control equipment; cyclone, spray tower and baghouses appeared to be working properly and there were no visible emissions from the kiln stack. Observation of a Beckman 402 Hydrocarbon Analyzer showed HC emissions at ≈ 4 ppm. Based on our inspection of the source and a review of the stack testing data Permit C-12444-2 is recommended for final approval. The limestone dryer will be inspected later after new bags are installed in the baghouse and a required stack test is done. If the dryer is observed in compliance and the stack test data is satisfactory A.C-78 (Rev. 7-77-10) then permit C-12444-1 will be recommended for final approval at that time. A tour of the plant was taken and observations of the pits, reclamation, laboratories and general equipment were made. No violation of applicable regulations were noted. Source is in compliance.

ACTION TYPE - DESCRIPTION

12 - Inspection
22 - Source Test
23 - Opacity Observation
24 - Odor Observation

COMPLIANCE STATUS CODES

0 - Unknown
1 - Not in Compliance
2 - In Compliance by Source Test
3 - In Compliance by Inspection
4 - In Compliance by Certification
5 - In Compliance with Increments of Progress
6 - Not in Compliance with Increments of Progress
7 - Unknown Compliance with Increments of Progress
8 - No Applicable State Regulation
9 - In Compliance -- Closed Down